



Gregory - Portland ISD

BOND 2020

PROGRESS REPORT

g-pisd.org/bond

NEWS FOR THE G-P COMMUNITY • Issue 1 • June 25, 2021

COMPLETION TIMELINE

Estimated dates are subject to change as a result of construction delays, inclement weather/rain days, and any necessary adjustments to project scope or site plans.

G-P MIDDLE SCHOOL*

Estimate: August 2021
Rain Days - 68 / On Schedule

G-PMS ATHLETICS*

Estimate: November 2021
Rain Days - 18 / Delayed 3 wks

G-PMS CLASSROOM ADDITION*

Estimate: December 2021
Rain Days - 15 / On Schedule

CTE TRAINING CENTER*

Estimate: August 2021
Rain Days - 28 / Delayed 1 Week

G-PHS CLASSROOM ADDITION*

Estimate: August 2021
Rain Days - 0 / On Schedule

G-PHS CENTRAL PLANT*

Estimate: August 2021
Rain Days - 10 / Delayed 4 Days

EARLY CHILDHOOD CENTER @ 608 College St.

Estimate: Fall 2023
Groundbreaking - Spring 2022

AG SCIENCE @ G-PHS

Estimate: Fall 2023
Groundbreaking - Spring 2022

ALL-PURPOSE PRACTICE FACILITY @ G-PHS

Estimate: Fall 2023
Groundbreaking - Spring 2022

SFA/TMC PLAYGROUNDS

Estimate: Fall 2022
Groundbreaking - Spring 2022

*Bond 2015



Surveying in Progress for new Early Childhood Center

Following last month's planning committee meetings with Huckabee Architects, the process is now underway to survey existing district property where the current G-PISD Central Office stands at 608 College Street in Portland, Texas. Rock Engineering has been on site to perform this critical work, and results will be provided to architects who are building designs based on project scope as defined by our committee of district leaders, teachers, parents, community members, and local professionals in early education. Simultaneously, planning is underway for Central Office staff to relocate as communicated in the [May 7, 2021 video update](#) from our Superintendent, Dr. Cavazos.



Ag Science Classrooms

G-PISD formed a planning committee to provide feedback for the Ag Science Classrooms project approved by voters as part of Bond 2020. Committee members included district leaders, school board members, CTE/Ag Science teachers, and 4-H/FFA community representatives attending in person and online via Zoom. Garza, Bomberger & Associates architects reviewed preliminary drafts of project scope and design on June 22nd, and gathered feedback for proposed adjustments. Following internal review, a recommendation will be presented to the G-PISD Board of Trustees for review/approval by September 30, 2021.



All-Purpose Practice Facility

Turner | Ramirez Architects met with G-PISD's planning committee for the All-Purpose Practice Facility, a Bond 2020 project, on June 24th. The team included our G-PHS Band Director, Athletic Director, and their colleagues, parents, and students involved with those programs, as well as school board members and district leaders attending both in person and online via Zoom. Discussions helped identify specific needs by program, facility use requirements for social events and gatherings, and the chance to narrow options for location that will be determined by the district. The board will receive a recommendation by September 30, 2021.

Thank you, G-P, for your support of Bond 2020!



Educate.
Inspire.
EMPOWER!

g-pisd.org

[gpisdwildcats](#)

[@GPISD1](#)